



QUALITY ASSURANCE CHECKLIST

QA page 1 / 3 - proof package of 6 pages

CUSTOMER	PROJECT	TICKET NO.
Macon Housing Authority - Central City Apartments	Entry Monument	47391
INSTALLATION LOCATION	SALESPERSON	INVEST #
7TH ST, MACON GA	Crystle	E-1
DESIGNER	REVISION DATE	QA DUE / SHIP DATE
VH	10/08/2026	

1. POLE SIGN		Proof pages 2 - 4
POLES		OK / INIT.
QTY	2	
MATERIAL	Steel	
POLE SIZE	4" Square, 3/16" Wall	
LENGTH	10'	
EMBED	36"	
FOOTER	Concrete (80 lb Bags)	
FINISH	Black	
POLE CAP	Yes	
POLE COVER		OK / INIT.
QTY	1	
DIMENSIONS	24"W x 18"D x 102"H	
MATERIAL	.040 Aluminum over 1.5" Angle Frame	
FINISH	Match Cabinet	
GRAPHICS	None	
CABINET		OK / INIT.
QTY	1	
DIMENSIONS	96"W x 36"H x 8"D	
SIDEDNESS	Double Sided	
CONSTRUCTION	Extrusion	
CABINET COLOR	Black	
RETAINER	1.5"	
RETAINER TYPE	Standard (Flat)	
RETAINER COLOR	Match Cabinet	
MOUNTING	Pole Mount	
FACES		OK / INIT.
FACES	2	
FACE	3/16" White Polycarbonate	
GRAPHIC	Translucent Cut Vinyl	
VINYL	MISSING: Select Swatch	
ILLUMINATION		OK / INIT.
ILLUMINATION	LED Modules	
LED COLOR	White (6500K)	
POWER SUPPLY	Per Production	
PHOTO CELL	Yes	
TIMER	No	
DISCONNECT	Yes	
ETL / UL	Yes	
ELECTRICAL	120V by Customer's Electrician	
Built per detail drawing(s): CONCRETE FOOTER, EXTRUSION CABINET, FLAT RETAINER		

Macon Housing Authority - Central City Apartments - Entry Monument - Ticket 47391

2. BANNER		Proof page 5
BANNER		OK / INIT.
QTY	1	_____
DIMENSIONS	48"W x 24"H	_____
MEDIA	13oz Standard	_____
SIDEDNESS	Single Sided	_____
GROMMETS	Yes	_____
GROMMET SPACING	Corners & Every 18"-24"	_____
GROMMET COLOR	Nickel	 _____
HEMS	All 4 Sides	_____
POLE POCKETS	No	_____
Built per detail drawing(s): GROMMET SPACING		_____

3. ADA SIGNS		Proof page 6
ADA SIGN		OK / INIT.
QTY	1	_____
SIZE	8" x 8"	_____
MESSAGE	RESTROOM	_____
CONSTRUCTION	Ultra-Mattes Reverse 1/16"	_____
BACKGROUND	MISSING: Select Swatch	_____
CORNERS	Square	_____
BACKER	None	_____
TACTILE	Rowmark ADA Alternative 1/32"	_____
TACTILE COLOR	MISSING: Select Swatch	_____
BRAILLE	Grade 2 - Clear Raster	_____
INSERT	None	_____
MOUNTING	VHB Tape + Silicone	_____
LOCATION	Latch side, 48"-60" AFF to baseline	_____
Built per detail drawing(s): VHB TAPE MOUNT		_____



Macon Housing Authority - Central City Apartments - Entry Monument - Ticket 47391

FINAL CHECKS

OK / INIT.

☐ Finished work matches the signed proof (every page)

☐ Overall dimensions verified against the proof

☐ Colors match the callouts (vinyl / paint / print)

☐ Mounting hardware, patterns and templates included

☐ Lit signs: ETL label applied and power supply tested

☐ Clean, protected and labeled for install / pickup

QA MANAGER

DATE

☐ PASS

☐ FAIL - see notes

NOTES